



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 16/05/2026

Area: OHP

Equipment	Job
co-19	Defect observed at power contactor incoming, Tips cleaned and terminations Tightening done. To be observed while running.
co-38b BRS	inspected and found acting due to heavy dust, informed operation of the same.
Repair bay transformer 400VA	tank is received from ERS , base channel support preparation job is started.
co-34 brs	inspected and found belt holes, informed the same to operation.
CCTV cameras	Supply socket fixing base plate preparation is done.
co-8a,db-1,28,27a,30a,bpc-1,bpc-2	PDB"s and LDB's ppm is done.
co-28	safety devices ppm is done,. pull chord's rope dressing is done.
1-14LC3, LC5,LC-7	earth pits inspection is done.
co-5,6,7 Tunnel area	lighting is improved. circuit rectified and additional lamps provided.
CR-2A	Reported abnormal sound from the fan side. it was found that the fan cover welding had come off at one place, causing the noise. The cover was welded back into position, and a trial run was carried out.
om-9,10	earth pits resistance checking is done.
DE-21 bucket elevator	Found tripped, checked motor has failed, shifted motor to lc7 after coupling removal, Work order has been generated.
OHP processors	All processors EPROM loading has been completed. AI card has been added at OM-16 RIO for the Co-60 belt scale purpose., scaling is done and indication provided in OCR HMI.
brc-2 on co-30	HT transformer, oil drained out, Leak area Metal putty has been applied and Oil filled , no leak observed so far. transformer has been charged.