



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 27/05/2026

Area: OHP

Equipment	Job
PLC IO rack panel	side door closing arrangement for io rack is made ready and shifted to cm-18.
co-44 hoist	Rectification job is under progress along with mechanical team.
brc-4 on co-8a	slip ring maintenance is done.
tbs-5 on co-24 ; co-24	ppm is done. Inspection reports not provided.
co-8a,30,31,32,65,31a,32a,33a,37a,39,40	co-8a,30,31,32,65,31a,32a,33a,37a,39,40 vibrators ppm is done and checking is done.
co-69	safety devices ppm is done.
tt-3 pcrd	pcrd rotation is checked, was getting stuck sometimes, informed mechanical for greasing and further action.
co-1a,2a,3a	motor side inspection, panel side and cjb side ppm is done. co-2a motor cable entry clamp is fixed. TT-4 pcrd cable insulation was damaged at few places, taping is done.
wobr-3 on co-29	Bw was tripping intermittently, observed cable entry point flash in motor TB, straight ferule luggin was done and trail run is taken. Observed Boom was swinging when luff is done, informed mechanical and operation.
BRC-2 on co-30	Ht transformer primary side ; cable support channel is provided . Oil leak is observed at the same place where metal putty was applied previously.
brc-3 on co-34	shifted from co-34 to co-33m.