



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 04/05/2026

Area: OHP

Equipment	Job
brc-1 on co-28	ct speed is checked, Low 300rpm , normal 330 rpm,high 400 rpm is ensured respectively.
WObr-3 lt m4 motor	2 speed ,failed motor sent to ERS
brc-2 on co-30	festoon cable got cut, rejoined and trail run taken.
co-27a,30a,31a,33a,35a,37a,38b,booms, JH o-14,15	check and repair hoists ppm is done.
rco-2a removed brs sensors	fixed back in place and taken in circuit.
co-11,12,13,rsc-10a,rsc-9a	festoon cable and control cable inspection is done.
co-9,12,15,tt-2	motor and panel side ppm is done.
brc-4 on co-8a crmp side thruster brake	failed brake unit is removed and shifted to HVMCC-1. operator cabin AC unit MCB failed, replaced and restored AC working.
PETE 400 KVA spare HT transformer	base found oil leak is there , cleaning is done, oil drained ,planned to be sent ERS for repair works.
vf-2a spare motor	revisioning is under process.
co-15 pullchord	pullchord circuit is checked, and restored in circuit.
wobr-3 on repair bay, boom conveyor	failed motor coupling removed, fixed to spare one and alignment is done. trail run to be taken. Slew right limit switch is not working. replaced and tested its working.