



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 11/11/2025

Area: OHP

Equipment	Job
JH O-3 and O-2 hoists	hoists ppm is done
tt-1 and tt-2	pcrd cable inspection is done and proper insulation is done at few places.
co-7,10,13	motor and panel side ppm is done
illumination improved	5a,6a t/e ; co-30 and co-31 head ends.
tbs 7 on co19	mcc room ac supply is provided
co-23 ht coupler	flash occurred , cleaned , heating is done and fuses replaced, charged.
chute vibrators ppm	33a,34a,37a,69,70 chute vibrators ppm is done.
CO-33A,35A,37A	motor and panel side ppm is done.
spare 55kw delta vfd	One spare 55kw drive is shifted to 1-28HVMCC-1 and kept as spare.
brc-4 on co-33m	schneider plc project has been migrated to Unity Pro XL version and trail run taken.
TBS-6 ON CO-20	LT vfd is changed and testing is done. 55kw spare vfd is shifted and kept at hvmcc-1