



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 24/07/2025

Area: WT

Equipment	Job
Others	Compressed Air M/C main contactor replaced
SCO 1A	Festoon cable tied up which was fallen
OT 1	Rotary Limit Switch replaced @ In haul side and limits adjusted accordingly
OP 5	Trolley line checking done, bottom AI flat cut and removed which was abstracting @ col 66-67
OP 2 and 5	after rake maintenance done, bottom C clamp of OP 5 replaced