



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 19/05/2026

Area: OHP

Equipment	Job
Repair bay HT Transformer Tank	Welding is under progress.
DE-21 bucket elevator	Spare motor is installed along with EnMD and trial run is taken, Checked Balanced currents on Load 1.8Amps. Restored in Auto operation.