



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 04/06/2026

Area: IOSA

Equipment	Job
OC-2A MOTOR	RE-ALIGNMENT AND COUPLING IS IN PROGRESS.
MISC	OFC CABLE FROM OM-1 TO LC-9 IS RE-ROUTED VIA OC-27A . OFC CABLE AND METAL CONDUIT IS LAYING IS IN PROGRESS.
WOBR-LnT	WATER LEAKAGE AREA ON E-HOUSE IS COVERED WITH TAR SHEET.
TRANSFER CAR	POWER CABLE JOINTS ARE INSULATED WITH INSULATION TAPE,
OC-19A	COVERING OF PULLCHORDS AND BELTSWAY IS IN PROGRESS
OC-9A	PPM DONE ON MOTOR AND FIELD SIDE.