



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 01/05/2026

Area: OHP

Equipment	Job
AF-8	checking is under progress
brc-1 on co-28	ht transformer primary side R phase core insulation was damaged due to oil leak, Stud tightened and proper insulation is provided, Charged the transformer.