



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 05/08/2025

Area: CHP

| Equipment | Job |
|-----------------------------------|--|
| CC-52 | Changed from DOL mode to VFD mode. connections made and interlocks checked. found ok |
| CC-51 | motor and panel ppm done |
| CC-47,48,49,50 | Running inspection done |
| CC-31,R-1,CC-32,SCR-5,CC-33,SCR-4 | Running inspection done |
| Misc | JH-18 CC-45 spare motor coupling removed and fixed to new motor |
| cc-41,42 tunnel lighting | cc-35,36 area lighting faults rectified and defective lights replaced |
| cc-40,cc-104 T/E | lighting circuit faults rectified and defective lights replaced |
| SCR-7 | pcrd cable joint done by DNW. HT coupler, slipring insulators cleaning done. HT power normalised and checking done |