



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 21/07/2025

Area: IOSA

Equipment	Job
OC-17A	PPM DONE ON FIELD DEVICES.
75KW MOTOR	MOTOR FROM ERS , MEGGERED, TB LINK FIXED AND RUN MOTOR ON NO-LOAD AFTER TERMINATION. COUPLING FIXED.
MISC	HOUSE KEEPING DONE AT GROUND ISOLATOR-1,2,3 and 4.
GROUND ISOLATOR-4	PPM DONE ON HT ISOLATORS FEEDING TO NEW WOBR AND TBS (OC-14A). INCOMER ALSO CHECKED. TRIPPING MECHANISM CHECKED.
OC-17A	RIGHT MIDDLE PULLCHORDS, BELTSWAY CABLE DRESSING DONE.