

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT RAW MATERIAL HANDLING PLANT ELECTRICAL GENERAL SHIFT REPORT

Date: 24/10/2025 Area: OHP

Equipment	Job
co-22 HT coupler	space heater circuit checked and ensured its working.
cr-1a,2a,3a; rbf-1a,2a,3a	motor side ppm is done; cr-1a lub pump area sensors cleaning is done and instrumentation gauges checking is being done,
vf motor	spare motor shifted to vf-17 level; shaft broken motor is shifted to lc7
co-8,9,10,14,15,16 brs	checking is done, co-8 is in bypass due to belt pieces. co-9,10 are in circuit, co-14,16 brs kept in circuit.
co-2a, co-6a, co-29	cbms checked and restored in circuit. co-29 tis magnet termination got damaged, re terminated and restore.
co-61 mechanical brs	removed, bypassed in program and handover to IOSA
co-60,63,66	motor and feeder side ppm is done
co-66	panel outgoing B phase running inspection defect, rectified