



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 19/06/2025

Area: OHP

| Equipment | Job |
|----------------------------------|---|
| CO-6 | Motor MPR was installed and tested okay |
| CO-5 | Motor TB one phase re lug was done and tested okay |
| RBF-1A,2A,3A,RSCO-2A,13A,RSCO-1A | Motor side PPM done |
| VF-1A | Power cable rerouting done and tested okay |
| CO-49 | P/C cable earth fault rectified and kept in line |
| CO-21 | ZSS cable joint done at H/E |
| TBS on CO-19 | Cabin Fan provided at operator cabin |
| WOBR-4 ON CO-6A | 5.5KW LT motor removed coupling removed and new motor was made ready, installed and tested okay |
| BRC ON CO-32 | BW-1,2 Running inspection done |
| CO-31 | HT I/O maintenance done |