



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 19/01/2026

Area: IOSA

Equipment	Job
1-142LC-2	HOUSE KEEPING DONE FOR LC-2 FIRST FLOOR AND GROUND FLOOR.
BLENDER RECLAIMER	FAN COVER MESH PROVIDED FOR AIR BLAST COOLER.
OC-13A MOTOR	REPLACED DAMAGED FAN COVER MESH.
OC-7C	CONVEYOR GALLERY TAIL END SIDE LIGHTING DEFECTS RECTIFIED AND SUFFICIENT LIGHTING PROVIDED.
OC-7B	CONVEYOR GALLERY TAIL END SIDE LIGHTING DEFECTS RECTIFIED AND SUFFICIENT LIGHTING PROVIDED.
WOBR-LnT	PPM DONE ON MOTORS, FIELD DEVICES AND PANELS. TRIAL RUN TAKEN AFTER PPM AND CHECKED ALL FEEDBACK.
OJH-8A	PPM DONE ON MOTOR AND PANEL OF HOIST.