



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 15/07/2025

Area: OHP

Equipment	Job
HVMCC-1, Yard machines	I/C-2 restored after power dip and all yard machines power restored and chute sensors of stackers reset done and tested okay
I/O-9	Maintenance done
WOBR -1	PLC panel shifted from CM-18 to HVMCC-1
BRC-5	Skew correction done along with mechanical
BRC-2	Shifted from CO-31 TO CO-32
BRC-5	Shifted from CO-32 to CO-33M
CO-9A, 10A, 12A	Vibration readings noted
LOSP-2	VS level Dol starter fixing done and tested okay
TT-2	PCRD cable joint done and tested okay
LC-7	LDB fuse replaced and lighting restored