



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 12/07/2025

Area: OHP

Equipment	Job
WF-5 ZSS	ZSS BIT at OM-9 IS PROGRAMMED, and kept in circuit.
lc5 to om-9	spare profibus cable is laid, to be terminated.
co-2a beltscales	restored along with instrumentation team, totaliser program is done and trend given in ocr hmi.
co-44,45,46,111,112,113,vf-21,22,23	motor and panel side ppm is done
co-1 motor	75kw motor is decoupled and shifted from base
co-14 and tt-1	motor and panel ppm is done
160kw motor	spare motor is shifted to co-37a h/e
co-26 75KW module	preparation is under progress..
wbr-1,2,3	bucket wheel motor inspection is done
co-21 t/e	lighting circuit rectification is done
IO Panels	housekeeping is done
tbs-6 on co-20 and tbs-1 on co-7a	tbs were interchanged ; transfer car pcrd cable layering done properly