



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 07/05/2025

Area: IOSA

| Equipment         | Job  |
|-------------------|--|
| BLENDER RECLAIMER | MACHINE SKEW LT LIMIT SWITCH FEEDBACK NOT COMING. KEPT IN BYPASS.  |
| BLENDER RECLAIMER | LT MOTOR-4 GEAR BOX MECHANISM FIXING ROD WELDING HAS COME OUT AND WHOLE UNIT ALONG MOTOR GOT TILTED. MOTOR TERMINATION DONE AFTER MECH. JOB COMPLETION |
| OC-7C             | MOTOR AND FIELD DEVICES PPM DONE.  |
| LIGHTING          | BATTERY ROOM LIGHTING DEFECTS RECTIFIED AND HOUSE KEEPING DONE.  |
| OC-7A             | CONTROL AND BUS PT SEC. VOLTAGES CHECKED AND FOR ANY LOOSE CONNECTIONS   |
| 1-28HVMCC-5       | OC-7A, OC-2A MPR RELAY SETTINGS CHECKED.   |
| LIGHTING          | LIGHTING DEFECTS RECTIFIED IN OC-29A GALLERY   |