



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 14/11/2025

Area: CHP

Equipment	Job
LC 15	Spare LM200 MCCB module finger contacts replaced
S1,S2,S3	Running inspection was done
LC 4	Room cleaning done
SCR 7	Instrumentation sensors maintenance was done
CC 204	Defective lamp fixtures removed and 5 fixtures made ready
SCR 7	Both motor and panel side PPM was done
SCR 8	Inside chamber 2 power cables jointed ,control cable dressing done and tested BW drive
VF 31	Drive replaced with 55KW Delta drive,power and control wiring done ,trail run was taken