



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 18/12/2025

Area: CHP

| Equipment | Job |
|------------------|---|
| CC 34,40,42,SCR1 | Motors greasing done |
| CC 41/42 | Lighting 4pole MCB and aux contactor replaced and restored lighting.One welding supply point provided at JH C17 |
| CC 34,SCR1 | PPM was done |
| S 3 | HT cable faulty core replaced with spare core with the help of DNW and charges supply after replacing fuse |
| LC 15 to LC 16 | Profibus cable laid and terminated ,found up to CM 16 communication is healthy |