

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT RAW MATERIAL HANDLING PLANT ELECTRICAL GENERAL SHIFT REPORT

Date: 06/09/2025 Area: CHP

Equipment	Job
CC-113	Y-phase MCCB outgoing to contactor incoming jumper found melted. replaced with new jumper
CC-220,221 lighting	gallery lighting fault rectification done and sufficient lighting arranged
CC-36,CC-39	ZSS clamp hole welding work done
SCR-1	slew 30 deg limit switches and boom position bit bypass removed and checking done. made ok
STK-2	PCRD panel resistance contactor replacement done and checking done
cc-35,stk-2,cc-36,scr-1,cc-219,222	Running inspection done