



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 27/11/2025

Area: OHP

Equipment	Job
co-19,21,22 beltsway	switch base adjustment is done. handles for co-21,22 are needed.
sp-1,sp-2	panel ppm is done
co-82,33m,33s,vf-26,27	motor and panel ppm is done
reclaiming stream	zss settings inspection is done., and maintenance is done
mixer building	3-phase supply issue is rectified.
co-9a,12a hoists	supply issue rectified,
bf-1a,2a cjb relocation	tray welding near the new designated area is done, wiring needs to be done.
7.5kw spare for co-111	coupling is fixed and shifted to co-111 level.