



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 20/11/2025

Area: CHP

Equipment	Job
CC 7 tunnel	6 nos 70W SV fixtures provided
CC 54 gallery	Lighting improved
Elec store	Cleaning done
CC 222 VFD	Parameters adjusted and trail run was taken
SCR 4	PCRD layring inspected and found ok
CC 222	T/E lighting improved . Provided 2nos 120W and 4 nos 70W fixtures
S 3	LT potentiometer replaced and tested
CC 35,SCR 3,8, CC 115	PPM was done
CC 213 mast	Clamps welded as per CME requirement. Get the cleaning done around the mast area