



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 13/05/2025

Area: WT

Equipment	Job
OT 5	6Amps MCB provided in I/O panel for Clamp/De clamp Limits 'High '
CP 1	panel and motor side ppm done
OP 2 and 5	after rake maintenance done
OP 8	D2,VFD drive removed and shifted to new building for repair
AF 3(C)	stop push button replaced
MIS	OP 9 removed motor(45KW) sent to ERS for overhauling
MIS	OT 2 ,near mech. shed area 80 W ,LED light replaced
MIS	OP 9 trolly line side creepers /tree cut and removed @ col no 100 and 105