



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 31/05/2025

Area: WT

Equipment	Job
OP 9	Revers end limit Switch ,backup switch is shifted to Main switch position and tested ,OK
CT 1 and 2 Series	Running Inspection done
OP 4 and CP 2	after rake maintenance done
OP 5	after rake maintenance done,middle C- clamp replaced
OP 7 and OP1	Dead end lighting problem rectified,one 200w LED replaced
OT 2	De coupling area lighting ,cable joint problem,rectified