



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 21/11/2025

Area: OHP

Equipment	Job
co-83	contactor incoming jumpers are replaced.
losp-1 bunker level	level sensors ppm is done.
co-42a belt scale	ppm is done
vf-1a	motor checking is done, found tray in jammed condition and is vibrating the whole bunker structure, cleared and found ok after it is done.
cr-2	motor termination is done on mechanical requirement.
Siemens RIO preparation	new rio preparation is being done for AUG om-1
jh o-3 to o-4	cjb and lighting panels ppm is done
jh o-3	jh o-3 hoist ppm is done
co-59,60,61	gallery illumination is improved.
bpc-1, bpc-2, jh o-14	hoists ppm is done.
co-59,62	safety devices ppm is done