



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 05/12/2025

Area: CHP

Equipment	Job
CC-219	cc-222,223 beltscale tph overload interlock provided
LIGHTING	RG-floor lighting circuit rectification done. ISB level lighting improved and CM-28 front side light arranged
CC-201,222,223 BELT SCALES	cleaning done
LIGHTING	LC-4,5 front side door lighting arranged
SCR-6,7	Instrumentation field switches ppm done
LC-5 OF COB-5 STREAM	UPS-I/C-1 from IMCC-9F-2 incoming supply changed to PMCC-5F-E feeder
CC-112,SCR-8	Running inspection done
STK-2	motors ppm done
CC-39,201,202,203	ppm work done