

RASTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT RAW MATERIAL HANDLING PLANT ELECTRICAL GENERAL SHIFT REPORT

Date: 10/06/2025 Area: OHP

| Equipment | Job |
|------------------------------|---|
| Crusher-2A | Lubrication panel job done along with mechanical and instrumentation |
| VF-2A | Power cable dressing done and pipes provided and testing done |
| CO-1,CF-1 | Motor and panel side PPM done.Chute sensor PPM also done |
| JH-3 | Hoist pinion fixing done and motor fixed. Hoist testing done |
| WOBR-4 ON CO-6A | PCRD overtension limit adjustment done and tested okay |
| CO-25 | Chute area lighting done |
| CO-20 stacker and WOBR on 25 | Hooter replaced and tested okay |
| Space Heaters | Coupler space heater checking done for all yard conveyors.CO-23,33M female plug changing done and tested okay |