



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL SHIFT REPORT

Date: 26/08/2025

Shift: A

Incharge(s): Saurabh Kumar Yadav

| Sl No | Area | Equipment | Problem | Action | From | To | Remarks |
|-------|------|---------------|---|--|----------|----------|------------------|
| 1 | OHP | BRC on co 34 | charge pressure 1 acted | reset | 13:33:00 | 13:45:00 | |
| 2 | OHP | TIS 6 | not healthy,bypassed loop loose connection in I/o Rack | loop tightened | 11:10:00 | 11:25:00 | |
| 3 | OHP | BRC on CO 8A | b/c not stopped after yard conveyor stopped,module malfunctioning | module replaced | 11:45:00 | 12:10:00 | |
| 4 | CHP | CC 37 S1 | LT not working,end limit acted | bypassed and refer to G Shift | 06:45:00 | 07:00:00 | |
| 5 | CHP | CC 105 SCR10 | b/c not running,olr acted | reset | 07:45:00 | 08:10:00 | |
| 6 | CHP | CC 37 S1 | luff not working,airlock | informed mech | 08:00:00 | 08:15:00 | |
| 7 | CHP | CC 38 SCR 6 | slew not working,jamming | informed operation | 08:20:00 | 08:30:00 | |
| 8 | CHP | CC 201 | OLr acted | reset | 08:20:00 | 08:35:00 | |
| 9 | CHP | CC 31 SCR 4 | luff not working,up limit acted | released and informed operation | 09:01:00 | 09:25:00 | |
| 10 | CHP | CC 105 SCR 10 | LT not working,m2 mpcb trips | reset | 13:00:00 | 13:15:00 | |
| 11 | CHP | CC 40 SCR 3 | B/c not running,zss cage stucked | made free | 12:15:00 | 12:25:00 | |
| 12 | CHP | CC 105 SCR 10 | LT not stopping,local permissive relay from PLC got stucked | local permissive relay coil connection removed | 13:35:00 | 13:55:00 | refer to G shift |
| 13 | WT | CO 3(b) | OLR acted | reset | 13:25:00 | 13:29:00 | |



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL SHIFT REPORT

Date: 26/08/2025

Incharge(s): Saurabh Kumar Yadav

Shift: A

| Sl No | Area | Equipment | Problem | Action | From | To | Remarks |
|-------|------|-----------|--|----------------------------------|----------|----------|---------|
| 14 | WT | OP2 | no power ACB tripped,c clamp u clamp damaged @ col no 36 | bottom C clamp ,U clamp replaced | 09:35:00 | 11:45:00 | |