



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 30/04/2025

Area: WT

| Equipment | Job |
|--------------|--|
| LC 10A | pusher panel ppm done for CP 1 to CP 4 |
| CO 3(BELT) | In P J B,near motor, 3 nos 50 sq Al lugs replaced for I/C cable |
| OP 4 | D6 motor J B ,stater terminal block replaced and insulation packing provided, D6 kept in circuit |
| SCO 1A | pull cord switch replaced and bypass removed |
| CP 1 | Forward limit striker adjusted near tippler and tested |
| | after rake maintenance done |

OP 4 &5