



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 06/01/2026

Area: WT

Equipment	Job
OP 2,4 and 6	After rake maintenance done
OP 6	C type Section Isolators ,2 nos maintenance done( col no 53 and 46)
OP 5	Anti collision device and timer "ST1" replaced and tested ,OK
OT 1 serise	Motor side ppm done
OAF1A	circuit checked, found no connection in Inch reverse PB ( to be checked further)
OAF level	Lighting, 200W LED installed
OC1A	Circuit checked,fond Q1(MCCB) "NO" contact in bypass( to be checked further )
OC1A level	lighting rectified 50 W LED replaced