



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 11/12/2025

Area: OHP

Equipment	Job
co-1a side tunnel sump pump	maintenance is done and de watering is done.
co-27a, 28,30a,32a	motor and panel side ppm is done
brc-4 on co-8a	Fixed new ct limits switches are fixed at both ends , tested and kept in circuit. old ct limits and cables are left as spare in cjb-1 and at field.
tbs-6 on co-7a ; tbs-1 on co-22	slip ring and ht coupler maintenance is done. tbs-1 on co-22 ppm is done.
co-6,9,12, 16 ,tt-3	motor and panel side ppm is done ; co-6 motor cable entry point hylum sheet provided for closure of TB box. co-6 motor side ppm is done