

## RASTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT RAW MATERIAL HANDLING PLANT ELECTRICAL GENERAL SHIFT REPORT

Date: 27/04/2025 Area: OHP

Equipment	Job
co-12a removed motor	motor is shifted from co-12a head end to ht shed near Mlxer building
rsco-9a	zss and cjd control supply problem is rectified, zss probe arrangement needs to be changed, kept in bypass.
co-14,15 t/e side	illumination improved.
co-9,12	motor and panel side ppm is done.
wobr on co-6a	slew speed is reduced to 10Hz
wobr-3 on co-29	safety switch ppm is done.
tbs-3 on co-7a	cjd card is changed and kept in circuit.
wobr-4 on co-25	pile focus lamp replaced.
brc2 on co-28	bridge conveyor zss targets welded, probe fixed and kept in circuit and trail run taken
co-60, co-63 belt and carriage; bpc-1,bpc-2,DE-24	ppm at both motor and feeder is done.
TBS-4 on co-5a	ppm is done