



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 03/05/2025

Area: OHP

| Equipment | Job |
|---|--|
| co-36,37,47,48,vf-14,15,16,17,18, vs-1,2,3,4,5, vf-19,20, co-49 | motor and panel side ppm is done. |
| co-16a hoist | inspection is done along with mechanical, found rope twisted, released along with mechanical , brake checked and found ok. |
| co-57 p/c switches | p/c switches were fixed, to be put in circuit. |
| co-25,59,63 | Running inspection is done. |
| co-28,8a,65,66,67 belt scales | belt scales ppm is done. |
| wobr-1,2,3 | b/w motor inspection is done |
| tbs-6 on co-20 and co-20 | ppm is done, co-20 panel side ppm is done. |
| wbr-2 on co-6a | m4 motor proper alignment is done. |
| brc-1 | shifted from co-31 to co-32 |
| JH O-3 takeup timer | timer power contactor is replaced. |
| co-12 zss | zss return was rerouted to io rack via belt drive feeder. |
| co-14,15,16,3a t/e area | illumination is improved |
| co-9,10,12,13 | motor and panel pm is done |
| CO-43A CJD | checked and restored in circuit. |