



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 17/05/2025

Area: CHP

Equipment	Job
CC 102 TT	Cable winding done properly
SCR 4	Main contactor bypass removed and tested from operator cabin
SCR 8	Air Blast cooler PLC wiring done and kept in ckt, Slew 30 degree limits checked
CC 40,104,105,111,112	Motor vibration values checked
REC 3	LT motors and PCRD motor removed and shifted to mixture building
CC 107,207,208,209,210,211,212,21,25	PPM was done
SCR 1,S 1	Yard machine interchanging done