



वी.एस.पी  
VSP

# RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 22/10/2025

Area: IOSA

Equipment	Job
TBS	COMMUNICATION CHECKED FROM YARD MACHINE TO PLC-CPU IN LC-2
OC-15A	PULL CORD AND BSS CABLE IN DAMAGED CONDITION IN YARD. RECTIFICATION IN PROGRESS.
GROUND ISOLATOR-1	MAINTENANCE DONE AND MEGGERED HT CABLE FROM ISOLATOR TO COUPLER.
OC-27A	CABLE LAYED FOR 230V SOCKETS IN MIDDLE AREA AT OC-7C IS IN PROGRESS.
PANEL MAINTENANCE	MAINTENANCE DONE ON PANELS OF OC-15A,16A,17A,18A,19A,25A,29A,31A,33A,36A and OC-37A.
OC-29A	SUFFICIENT LIGHTING ARRANGED IN CONVEYOR GALLERY
230V POWER SOCKETS	RESTORED POWER TO SOCKETS AFTER CONNECTING CABLE , AT OC-5A H/E, OC-6A T/E AND OJH-2A .
OC-29A	RECTIFIED THE DEFECTS IN ELECTRICAL HOISTS AT HEAD AND MIDDLE AREA OF OC-29A CONVEYOR .
OC-29A	CABLE LAYED AND CONNECTED TO WELDING SOURCE TO 230V SOCKETS AT MIDDLE AND TAIL END.