



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 05/11/2025

Area: IOSA

| Equipment | Job |
|-------------------|-----------------------------------------------------------------------------------------------|
| WOBR-FLS | TWO 110V SOURCES REMOVED FROM TB AND GIVEN DIRECTLY THROUGH MCB |
| BATTERY CHARGER | CHECKED AND IDENTIFIED SOURCE AND OUTGOING FOR ISOLATION. |
| GROUND ISOLATOR-3 | MAINTENANCE DONE ON OUTGOING PANELS OF GROUND ISOLATOR-3. CLOSING,TRIPPING AND EARTH CHECKED. |
| YARD MACHINES | HOUSE KEEPING DONE FOR ELECTRICAL HOUSE OF TBS, BRC AND WOBR-LnT |
| MISC | CHUTE VIBRATOR MOTORS MEGGERED AND TRIAL RUN TAKEN. VIBRATION ADJUSTED. |
| TBS | PCRD CHAIN GUIDE TENSIONING UNIT BROKEN. RESTORED AFTER RECTIFICATION |
| OC-16A , OC-17A | PPM DONE ON MOTOR SIDE. |