



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 10/06/2025

Area: OHP

Equipment	Job
Crusher-2A	Lubrication panel job done along with mechanical and instrumentation
VF-2A	Power cable dressing done and pipes provided and testing done
CO-1,CF-1	Motor and panel side PPM done.Chute sensor PPM also done
JH-3	Hoist pinion fixing done and motor fixed. Hoist testing done
WOBR-4 ON CO-6A	PCRD overtension limit adjustment done and tested okay
CO-25	Chute area lighting done
CO-20 stacker and WOBR on 25	Hooter replaced and tested okay
Space Heaters	Coupler space heater checking done for all yard conveyors.CO-23,33M female plug changing done and tested okay