



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 15/05/2025

Area: CHP

Equipment	Job
R Bay Stacker 2	Laid temporary supply cable and Luff operated for mechanical requirement
SCR 4	LT M4 replaced ,aligned ,terminated and trail run was taken
CC 26,26A,VS3,VF3,CC 43,45,48,49	PPM was done
CC 48	BS Switches wiring completed and wired upto IO rack