



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 05/02/2026

Area: OHP

Equipment	Job
eot-2	motor and panel side ppm is done.
co-13a tail end	lighting is improved.
co-53,56	bss checking is under progress.
OCR top floor	ac supply 100a isolator changed and informed acvs.
spare ht transformer at HVMCC-1	cleaned and meggered for replacement in brc-2.
de-23 at om-16	de-23 fan trail run is taken and kept in remote mode.
tbs-4 on co-5a	wireless antenna is properly welded in position.
co-28,27a,30a,32a,34a,36a	motor and panel side ppm is done
brc-4 on co-28	slip ring B phase brush holder set is replaced and charged.
brc-2 on co-31	slip ring maintenance is done, ht transformer oil leak observed, planned for changing the transformer. machine ppm is done,
co-2a ,co-57	beltsways checked and restored in circuit.
cbms-4a on co-2a	conveyor motor shaft near key got damaged, sent to uers.