



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 03/02/2026

Area: IOSA

| Equipment | Job |
|-------------------|---|
| LBDS-2 | 6.6KV BUS COUPLER DEFECT RECTIFICATION IN PROGRESS. BREAKER SPRING CHARGING MOTOR FAILED. |
| OC-17A | PPM DONE ON MOTOR SIDE |
| PLC COMMUNICATION | COMMUNICATION FAILED IN LC-1 AND OM-1 4 TIMES. POWER TO RACK RECYCLED AND GIVEN CLEARANCE AFTER COMMUNICATION ESTABLISHED |