



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 21/08/2025

Area: OHP

Equipment	Job
tis-1 on co-5	incoming supply tb's damaged, replaced .
cc-29 tt chute sensor	faulty cable is replaced and tested.
cc-7 tunnel area ; 1-141lc3 inside	de-watering is done
co-18,76r,rsc0-9a ; co-31a,35a,27a ; co-35,77,84,86 ; cc-25 ,cc-102; co-9a,11a,12a, cr-1a,2a	motor and panel ppm is done
tt-1,2,3,4 and master panels	modem fixing is done.
tis 5 on co-25	restored in circuit after mechanical job.
co-78,85,87,29	running inspection is done.
co-2a	mechanical brs is restored in circuit and electronica kept in bypass.
co-8a stream	chute vibrators ppm is done.