



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 04/11/2025

Area: CHP

Equipment	Job
CC 28TT	PPM was done
LC 17	Room cleaning done
CC 41/42,43/44	Ckt problems rectified and 4nos 70W fixtures provided
CC 34,37,SCR 2 ,7	Running inspection was done
SCR 4	HT cable sleeve provided at old joint
SCR 1	LT motor fixed on the bed after mechanical job.New PCRD PENDULUM limit switch fixed
SCR 1	HT coupler side cable terminated by DNW. Power charged