



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 22/10/2025

Area: OHP

Equipment	Job
co-2a	zone1 and 2 pullchords taken in circuit. zone 3 to be checked further.
tt-4	ppm is done.
fb-5 and fb-6 bunker levels	scaling is done and indicaitons provided in ocr hmi.
tbs- on co-7a	both luff drive are checked ,found fault at dbr end, proper termination done and tested.
co-31a,32a gallery	illumination inspection is done.
dewatering	1-141lc3,1-141lc4, om-24,jho-14 de-watering is done.
co-27a,30a,32a	safety devices ppm is done
LOSP-2	motor and panel side ppm is done.
co-9a motor	base bolts tightness checked and tightened.