



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 21/02/2026

Area: CHP

Equipment	Job
Misc	VS floor cable tray cleaning completed. CC-53 area is under progress
PLC	Processor-D profibus loop cable for one line changing done for LC-19,CM-24
CC-114,115,116,117	panel side and motor side ppm done
SCR-7	Boom conveyor forward interlock provided to restrict the stacking within 30 deg limits
STK-3	Slew 30 deg limit local checking done
Misc	BSS, BRS base fabrication is under progress
Lighting	CC-108 tunnel lighting fault rectification done and lighting improved
CC-201,202,203	ppm work done
TT-102,103	chute sensors and position sensors feedback checking is under progress