



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 14/05/2025

Area: OHP

Equipment	Job
TBS-3 on CO-7A	LT brakes problem checked.Bridge rectifier replaced and tested okay
CO-27A,CO-30A,28	Motor and panel PPM done.CJD maintenance also done
WOBR-3 on CO-29	LT end limit striker welding was done
BRC-3 on CO-28	PCRD unwinding and rewinding done after guide adjustment.Safety devices interlock checking done and found okay
BRC-2 on Repair Bay	BW zss cable,Lubrication power cable and Lighting cables laying done through festoon. 22kw CT motor shifted at site with coupling.
OM-13 voltas breaker	Was tripping, while starting conveyors, replaced with spare one from old OM-12 feeder, increasing thermal setting and restored. Removed breaker maintenance is done and racked in old OM-12 feeder in 1-14lc7.
co-3b	panel and motor side ppm is done
co-41a	brs checked and kept in circuit
EOT-1	ppm and panels blowing is done.
co-47,48,37	field devices ppm is done