



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 23/10/2025

Area: OHP

Equipment	Job
co-26	power cable for co-26 up gradation is shifted from tippler to co26 head end.
brc on co-28	ct end limit switch towards chp side cover got damaged and is not acting in between, replaced cover and new striker welded in position. tested ct in auto mode.
co-6a brs	sensor cable replaced and tested, restored in circuit.
co-12a hoist panel	control transformer failed, replaced with spare and restored hoist operations.
cbms-1a on co-11a	ppm is done
vs-1a,to vs-5a hoists	ppm is done
co-57 ,43a,42a gallery	lighting is improved.
JH O-3 ; co-14,15,16 t/e gallery area.	ldb ppm is done and bay lighting rectification is done.,
co-59,bpc-1,bpc-2,27a,28,30a,8a,doga,18a,15a	lighting status inspection is done.
chute vibratr inspection	co-31a,34a,32a inspection is done
co-32a chute vibrator	motor tb terminations got damaged, proper termination is done and checked.
co-61,64	motor and feeder side ppm is done