



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 17/02/2026

Area: CHP

Equipment	Job
CC 106	BRS ,Feed table interlock cage installed, control cables tied
CC 34,48,49,111,126,SCR 1 ,5	Running inspection was done
SCR 6	Stacking 30 degree zone programmed in such a way that boom will not run in Stacking mode in that zone
CC 52	Mechanical BRS installed, to be put in ckt
CC 12,13,14 Gallary	Lighting ckt problem rectified and improved lighting
S2,SCR 6	Interchanged the yard machines