



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 27/09/2025

Area: CHP

Equipment	Job
SCR-4	Control desk emergency interlock added for main contactor on and operation checked ok
CC-202	panel circuit modified for preventing Remote selection off due to safety devices acting
CM-18	House keeping done
Misc	CC-201 Belt scale unit cleaning work done
Misc	CC-222 H/E modem unit removed
CC-219 Lighting	Lighting supply problem rectified
SCR-4	Control cable proper jointing,routing and dressing done. Slew limits bypass removed and operation checked
Misc	CC-55 Belt scale unit maintenance done
Lighting	RG Building screen level lighting improved