



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 13/10/2025

Area: WT

Equipment	Job
OP 10	Main isolator / MCCB replaced with 800A spare, termination and testing done
MIS	R M D room near railway building ( E-Goomty) power supply checked , neutral cable is faulty
CO 4 area	CO 4 to CO 5 stair case area one tube light provided
OP 5	Anti collision sensor cable disconnected for dummy wagons sending to repair
OP 2,3 and 9	after rake maintenance done