



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 18/12/2025

Area: CHP

| Equipment        | Job   |
|------------------|---|
| CC 34,40,42,SCR1 | Motors greasing done  |
| CC 41/42         | Lighting 4pole MCB and aux contactor replaced and restored lighting.One welding supply point provided at JH C17 |
| CC 34,SCR1       | PPM was done  |
| S 3              | HT cable faulty core replaced with spare core with the help of DNW and charges supply after replacing fuse      |
| LC 15 to LC 16   | Profibus cable laid and terminated ,found up to CM 16 communication is healthy                                  |