



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 15/07/2025

Area: OHP

| Equipment | Job |
|------------------------|--|
| HVMCC-1, Yard machines | I/C-2 restored after power dip and all yard machines power restored and chute sensors of stackers reset done and tested okay |
| I/O-9 | Maintenance done |
| WOBR -1 | PLC panel shifted from CM-18 to HVMCC-1 |
| BRC-5 | Skew correction done along with mechanical |
| BRC-2 | Shifted from CO-31 TO CO-32 |
| BRC-5 | Shifted from CO-32 to CO-33M |
| CO-9A, 10A, 12A | Vibration readings noted |
| LOSP-2 | VS level Dol starter fixing done and tested okay |
| TT-2 | PCRD cable joint done and tested okay |
| LC-7 | LDB fuse replaced and lighting restored |